

ACCE/SSD/SRL/27/17-18 dt. 19/06/17

COMPLETION REPORT

IMPROVEMENTS & ASPHALTING TO MAIN & CROSS ROADS AT
OPP TO MALLASANDRA GOVT SCHOOL & PIPELINE ROAD IN
WARD NO.13, IN SHETTYHALLI SUB DIVISION.

1. Name of Work

2. Sanctioned Estimate No. & Dt

3. Head of Account which is Chargeable

4. Work Order No. & Dt

5. Name of Contractor

6a. Time stipulated for completion of work

b. Delay in execution of work

7. Measurement recorded in

8. Check measurement of the Asst.

Asst. Exe. Eng. / Exe. Eng

9. Name of the Office / Official

incharge of the work

10. a) Asst. Engineer

b) Asst. Exe. Engineer

CE/D2/TS/06/16-17 dt 25.5.16
P code - 3089/JC/D2/AS/03/16-17 dt 12.05.16
EE/DO/00/101/16-17 dt 17.01.17

SRI. R. NITHIN

90 days

M.B. No. 5676

M.B. No. 5676 Page No. 567501-56571

Page No. 567511-56572

Dayananda. H. S.
Tagalingappa.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 50.00 laxly	Rs 42.58 laxly	-	Rs 7.42 laxly

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - S.

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Division, Bangalore-571

ACCOUNTS SUPTD. (